

**STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
SCHEDULER WEEKLY FIELD REPORT
Larry Gustafson – Senior Scheduler**

Week Ending 06-13-08

Monday June 09, 2008 – Clear & Warm

- Temporary Foundations on Yerba Buena Island
 - Foundations for A1, A2, A3, A4, B1, B2, B3, & B4 have been completed and Traylor-Dutra have demobilized their 4100 Crane and drill rig.
- W2
 - Hinge K: Placing 4th and last Macalloy rod assembly (Northerly EB)
 - W2 Cap:
 - Continued placing re-bar and PT Ducts for pours 4 & 5.
 - Forming void for Pour 3
- Temp Tower “D” (@ T1)
 - Pile driving frame on EB (south side) nearly complete.
 - T-D “Big Digger” Crane forecast to start driving piles this Thursday 6/12/08.
- E-2
 - Erection of falsework continued.
- Barge Storage
 - Noted seven (7) barges anchored North of Skyway

REC'D *08 JUN-28 #005476

Friday June 13, 2008 Clear, Windy and Cool

- W2



- Problem had been discovered with threads on Macalloy nuts after all four were in place. At time of field tour one assembly had lowered to ground (Northerly EB) Remaining three (3) Macalloy assemblies were still in place.
- Rebar & PT Ducts continue



- Forming of void for pour 3 continues
- Temp Tower “D”
 - Pile Driving on South Side (EB) of T1 continues. Pile driving started previous day (Thursday 6-12-08)



- E2
 - Erection of falsework for cross beam continues (in background).