

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 537 to 541	DATE: 06/02/08 To 06/06/08 M T W T F (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 6/2/08

- Prepared and filed my last week ARE report.
- Received e-mail reply from Ken Terpstra for his concurrence on CCO 31 (Mechanical Modifications).
- Participated in the MEP CCO 42S1 meeting with Designers to identify the scope and the RFI' s in CCO.
- Sent e-mail to Ken Terpstra for his concurrence on CCO 42S1 (Cable Tray Changes).
- Received from Marie Reich 2 cost proposals for Furniture to TYLin new offices. Proposals being analyzed.

Tuesday: 6/3/08

- Received from ABF City Mechanical invoice for the Work at the Warehouse offices (returned approved).
- Received e-mail reply from Ken Terpstra for his concurrence on CCO 42S1 (Cable Tray Changes).
- CMH enterprise (Marvin) was onsite to configure the Mole Gate installation. Marvin will submit a quote.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Meeting with Karen Wang, Darryl Schram and Clive Endress about the Piazza new scope and action.

Wednesday: 6/4/08

- Prepared cost estimate for CCO 8S1 Supplemental Funds for (Mission Control Campus).
- Mike of FOCON was onsite to give us a quote for cutting the retaining wall at the Piazza.
- Approved and processed furniture orders for the Piazza and TYLin offices.
- Updated CCO logs to include the new CCO's and concurrences
- Participated in CCO 24 meeting today with structures to identify any addl. changes to drawings.

Thursday: 6/5/08

- Worked on preparing Concurrence Memo for CCO 74 (Strong Motion System).
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Revised Draft CCO 42S1 to address Darryl Schram comments about describing the change in the work and not only in the plan sheets.
- Called into Mr. Alan Company of Bridge maintenance in order to access the spare gates at the yard that could be used for the mole security gate. Left a voice mail.

Friday: 6/6/08

- Attended the MEP-CCO meeting today.
- Visited TYLin offices with Scott Fabel and Jeff Ocampo. Requested plan sheet revisions for some CCO's.
- Covered with Scott Fabel the work in progress. Clarified with Scott and Mike Travis CCO 42S1 Spec change.
- Called into Mr. Alan Company of Bridge maintenance again in order to access the existing spare gates at the yard that could be used for the mole security gate. Left a voice mail too.
- Received quote from FOCON for removing the retaining wall at the PIAZZA area.

SIGNATURE 	TITLE Office Engineer, SAS
--	--------------------------------------

06/09/08

File Name: ARE Diary - Week Ending 20080606 - Boughosn.doc

Page 1 of 1

46.002