

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 537 to 541	DATE: 6/2 to 6/8/08 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

- Monday: 6/2/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Reviewed CCO 24 S0 plan sheets to identify the required modifications due to additional scope added to remove and replace traveler rail in the Skyway location.
 - Sam and I went to the warehouse to look at the cable band that will need to be cleaned and painted for use as part of the future display. Sam emailed me a copy of the revised cost proposal. Revised the sales tax from 8.5% to 8.75% and came up with a final cost.
 - Continued working on CCO 42 cost estimate
- Tuesday: 6/3/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Reviewed RFI details and response related to CCO 87 work
 - Attended CCO meeting with ABF
 - Reviewed ABF's CCO 25 revised cost proposal
- Wednesday: 6/4/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Worked on CCO 5 S1 cost estimate
 - Updated all CCO estimates into the project file database
 - Worked on CCO 25 S1 cost estimate
 - Met with Brian, Alex Schmitt, Scott and George to discuss modifications to CCO 24 S0 plan sheets to include all work in the Skyway
 - Reviewed ABF's CCO 25 revised cost proposal
- Thursday: 6/5/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Emailed Sam Choy to respond to his questions regarding the type of organic primer that is required for painting the inside of the cable band and the application method.
 - Reviewed ABF's CCO 25 revised cost proposal
- Friday: 6/6/08 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Reviewed ABF's CCO 25 revised cost proposal
 - Gary dropped off CCO 19 files for inclusion into the project records
 - Met with Alex Sanjines to provide additional notes that need to be added in CCO 24 plan sheets. Met with Brian and Alex Schmitt regarding repackaging this CCO to exclude traveler assemblies or just adding the changes to the plan sheets clarifying all additional work in the Skyway. It was decided that we would do the latter with Darryl's or Gary's approval.

SIGNATURE

Jeff Ocampo

Consultant Engineer, SAS

REC'D '08 JUL 01 #005510

06/09/08

File Name: ARE Diary -060808-Ocampo

Page 1 of 1

46.002