

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 537 to 541	DATE: 6/02/08 to 6/06/08 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 6/02/2008 0730-1730 = 8 + 1.5 OT hrs

- Finished last weeks' diary.
- Had MEP-CT design meeting on CCO 42S1 in the afternoon. Revised RFI-CCO Hopper list. Next meeting scheduled for Monday 6/16 to go over CCO 74.
- Got CCO 64 CM signed by all management and placed in PMIV.
- Updated CCO log.
- Assigned CCO 87 to saddles.

Tuesday: 6/03/2008 0700-1700 = 8 + 1.5 OT hrs

- Revised CCO 60 with updated language. Sent it to ABF for review.
- Had CCO meeting with ABF. See Contractor CCO Summary Log for more information.
- Received CCO 72 letter from ABF. Reviewed recent letters and files in CCO binder.
- Assigned CCO 88 to Traveler Connection at PP 8 - 9.5.
- Updated recent CCO 38S1 language.
- Sent ABF/CT copy of latest CCO Contractor Summary Log.

Wednesday: 6/04/2008 0730-1700 = 8 + 1.5 OT hrs

- Update RFI-CCO Hopper from MEP CCO 42S1 meeting with ABF yesterday.
- Reviewed CCO 48 info on Teflon.
- Requested \$10K diesel credit to ABF via e-mail.
- Worked on CCO 19, 25S1 and 77.
- Worked late on CCO 88 and ATP Letter #2101 to ABF.

Thursday: 6/05/2008 0730-1600 = 8 hrs

- Wrote CCO 8S1 CCO and Memo. Worked on concurrences as well.
- Completed/signed and sent CCO 82 to HQ for I&A. Received \$10K credit letter from ABF in the morning.
- Completed, signed and sent CCO 41 package to HQ for ATP due to spec change.
- Wrote CCO 5S1 CM.

Friday: 6/06/2008 0730-1600 = 8 hrs

- MEP meeting in the morning.
- Met with Alex Sanjines from TYLin to discuss RFIs and plan sheets for various CCOs.
- Filed Ken Terpstra's concurrence for CCO 82 and 31.
- Files Pat Treacy's concurrence for CCO 8S1.
- Sent Stanley Ku copy of CCO 77 sent to ABF for signature.

SIGNATURE  **Scott Fabel, P.E.** RECD 08 JUL 01 #005511 Consultant Engineer, SAS

06/09/08 File Name: ARE Diary - Week Ending 20080606 - Fabel.doc Page 1 of 1

46.002