

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRENS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: SHIFT HOUR: START; 07:00 STOP; 15:30	558 to 562	DATE: 06/23/08 To 06/27/08 TEMPERATURE: MIN; NA MAX; NA	M T W T F (Circle Day)
WEATHER: (NA – See Weekly Statement of Working Days)			

Monday: 6/23/08

- Prepared and filed my last week ARE report.
- Worked on preparing CCO 44 package (Barrier Modifications) for Headquarter Authority To Proceed.
- Received e-mail from Brian Petersen about the mole gate, assigning Bill Johnson as point of contact.
- FOCON continued work on PIAZZA phase 1 today. Electrical and data conduits were lowered off the retaining wall in order to start saw cutting and removing the concrete wall. I stayed late with them.

Tuesday: 6/24/08

- Updated CCO 44 package in CADb for HQ-ATP. Package is under review by Darryl Schram.
- Worked on ordering the informative sign for the mole gate from sign A Rama.
- Covered with Bill Johnson of ABF the mole gate issue and security service assignment in this regard.
- Sent Approved CCO 8S1 package to DO for processing.
- Received from PB the 3 sheets for CCO 44 that needed un-expired Engineer stamp.

Wednesday: 6/25/08

- FOCON started saw cutting the concrete wall at 7 am. Came early today to watch them.
- Met with Bill Johnson and Robert Landers of ABF, took care of installing a temp. sign and the 10 locks needed to be able to lock the mole gate. Later Security service was notified and given new assignment.
- Received quote for the informative sign to the mole gate from Sign A Rama. Approved it for production.
- Sent e-mail to Ken Terpstra request concurrence for CCO 44.
- Covered with Darryl Schram and Scott Fabel the work in progress.


Thursday: 6/26/08

- Attended the scheduled safety meeting and the scheduled SAS all staff meeting today.
- FOCON continued work on PIAZZA phase 1 today. DG and Borders were placed as designated.
- Received delivery from Landscapeforms the PIAZZA tables and chairs. FOCON helped unloading.
- Sent one original of approved CCO 8S1 to ABF through PMIV.
- Received back from Darryl his comments to draft CCO 44 and memo. Need to revise.

Friday: 6/27/08

- Attended the MEP-CCO meeting today.
- Worked on updating CCO 44 memo to answer the why questions about the changes in the CCO.
- FOCON continued work on PIAZZA phase 1. Additional DG was used to build a ramp access at the PIO side. FOCON helped unpacking the furniture and putting tables together. Sealer applied in the afternoon and Area was barricaded for the surface to dry. I started early and stayed late with the contractor.
- Sign A Rama delivered the informative signs for the mole gate to Bill Johnson of ABF.

RECT'08 JUL-10 #005519

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	---