

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>551 to 555</b>	DATE: <b>06/16/08 To 06/20/08</b> <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 6/16/08

- Prepared and filed my last week ARE report.
- Received from PB the submittal for CCO 55 (Service Platforms Electrical). Copied to file and gave copy to MEP-team (Sam Patel, Sandra Michelotti) for review.
- Cleared my PMIV action items, after taking care of the subject items.
- Met with MEP team and PB about CCO 74 (Strong Motion System). Discussed and identified RFI' s included in the CCO and the final scope. Addressed RFI-726, which is not included in a CCO yet. PB to resolve.

Tuesday: 6/17/08

- Worked on processing CCO 42S1 package (Cable Trays) for Headquarter Authority To Proceed. Received reply back from Headquarter denying ATP, since original CCO 42 does not have HQ I&A yet.
- Called into Mike of FOCON in regards to submitting a quote for the Piazza additional work.
- Sent one original of approved CCO 82 to ABF through PMIV.
- Sent Approved CCO 82 package to DO for processing.

Wednesday: 6/18/08

- Prepared and e-mailed CCO 44 package for design and maintenance over-site concurrence.
- Reviewed with Mike & Sandy the CM for CCO 74. CM updated and forwarded to Darryl for review.
- Prepared Draft CCO 44 and the Special Provisions changes as an attachment. Need Eng. Stamp.
- Sent e-mail to Ken Terpstra request concurrence for CCO 005S1 Photography, additional funds.
- Covered with Darryl Schram and Scott Fabel the work in progress. Darryl provided Concurrences from Ken Terpstra for CCO 5S1 (Photography addl. Funds) and CCO 8S1 (Mission Control Campus addl. Funds).

Thursday: 6/19/08

- Received from OSM&I (Toll-Bridges) concurrence for CCO 44 (Barrier Modifications).
- Updated CCO log to reflect the expended amount to June 20 and the new updates.
- Prepared the Monthly Project Cost Report (Pochana) and forwarded it to Darryl Schram for action.
- Called into Larry Grover of Bridge maintenance. Confirmed installing the mole gate and the padlock.
- Received from FOCON cost estimate for the piazza work. Discussed with Darryl Schram and Karen Wang.

Friday: 6/20/08

- Attended the MEP-CCO meeting today.
- Received from OSCM (Toll-Bridges) concurrence for CCO 44 (Barrier Modifications).
- Received from Karen Wang e-mail forward from Clive Endress for Piazza phase 2 package.
- Received Engineer stamp from PB on CCO 44 spec changes.
- E-mailed Brian Petersen informing him of mole gate installation. Requested follow up on next step.
- FOCON started work on PIAZZA phase 1. Discussed with FOCOM phase 2 Piazza work, asked for quote.

06/23/08 JUL 10 #005571

SIGNATURE  <b>(George Boughosn)</b>	TITLE <b>Office Engineer, SAS</b>
------------------------------------------------------------------------------------------------------------------------------	--------------------------------------