

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 544 to 548	DATE: 6/09/08 to 6/13/08	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Monday: 6/02/2008 0800-1630 = 8 hrs

- Finished last weeks' diary.
- Reviewed CCO 24S0 package. Discussing with Darryl, Jeff, Brian and Alex Schmidt, may repackage so 24S0 is only rail changes. Trolley plan sheets to be in a supplement and are to be revised anyways due to a recent RFI that will change the sheets. Alex Sanjines to get back with us in a couple days to verify what sheets need to be taken out or modified. Jeff and I reviewed the existing package and gave our comments to Sanjines, which showed about 6 sheets being modified only, and the remaining trolley/traveler can be pulled out cleanly.
- Sent CCO 36S1 CM out for signatures.
- Sent CCO 25S1 CM out to Forner for his signature.
- Revised CCO 24S0 language. Sent to Jeff and Steve for review.

Tuesday: 6/03/2008 0800-1630 = 8 hrs

- Revised CCO 60 language. Sent to CT & ABF for review.
- Received CCO 82 HQ I&A. Sent CCO to ABF for signature.
- Revised CCO 5S1 CM and gave to Darryl for review.
- Revised CCO 42S1 CCO language.
- Updated CCO 59 CCO package for HQ ATP.

Wednesday: 6/04/2008 0800-1630 = 8 hrs


- Updated CCO log with PMIV info for meeting today.
- Revised CCO 84 CM.
- Had internal CCO status meeting in the afternoon.
- Sent CCO info to China.

Thursday: 6/05/2008 0730-1600 = 8 hrs

- Safety and staff meeting in the morning.
- Sent copy of CCO Summary Log to designers.
- Fixed Sandy's Lotus Notes archive folders.
- Received HQ ATP for CCO 41. Placed in project files and PMIV.
- Wrote CCO 86 CM.

Friday: 6/06/2008 0800-1630 = 8 hrs

- MEP meeting in the morning.
- Sam Choy called and said FWSpencer is going to sign CCO 45. Informed Steve and Jeff.
- Had CCO 74 RFI-CCO Hopper meeting in the afternoon. Revised RFI-CCO Hopper list and sent it to MEP Group and designers.
- Jeff agreed with Sam to adjust cost of CCO 60 to cover the extra primer cost. Total cost for the CCO is \$56,209.00. This was discussed and agreed with Sam Choy.

SIGNATURE 	Scott Fabel, P.E.	TITLE Consultant Engineer, SAS
--------------------------------------------------------------------------------------------------	--------------------------	------------------------------------------

RECT*08 JUL 10 #005525