

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 BAY BRIDGE <small>SEISMIC SAFETY PROJECT</small> <small>LAZARUS • SAFER AND BETTER • CALIFORNIA TRANSPORTATION</small>
04-0120F4 04-SF-80-13.2/13.9 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 544 to 548	DATE: 06/09/08 To 06/13/08 <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 6/9/08

- Prepared and filed my last week ARE report.
- Received e-mail from Gary Pursell for the Multi-Lock that will be used for the mole-gate.
- Visited maintenance yard to check on the security gate that will be installed at the mole-gate. Closed a deal with bridge maintenance team to install the gate. I will provide them the Multi-Lock once we receive it.
- Met with Karen Wang, Clive Endress and Darryl Schram about the Piazza and landscaping project.
- Took pictures for the Piazza area and e-mailed them to Clive Endress at his request.

Tuesday: 6/10/08

- Investigated RFI 726R1 that has spec and other changes that was supposed to be under CCO 42 but was not included by PB. Suggested to Mike Travis to include it under CCO 42S1, which we are working on.
- Called into Mike of FOCON in regards to cutting the retaining wall at the Piazza and other work and asked him to wait on new scope which is coming soon.
- Reviewed with Mohinder Chahhal the extra work bills from ABF for the site security change order No.12.
- Covered with Darryl Schram and Scott Fabel the work in progress.

Wednesday: 6/11/08

- Sent e-mail request to Bridge maintenance supervisor, asking him to pothole road holes on Burma Road.
- Revised CCO 42S1 draft version that needs to go to HQ for an ATP.
- Received a new plan sheet update to CCO 44 from PB.
- Updated CCO logs and prepared prints for the internal CCO meeting today.
- Participated in the internal CCO meeting.

Thursday: 6/12/08

- Attended the Bi-weekly Safety meeting.
- Attended the Bi-weekly SAS all staff meeting.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Called into Larry Grover of Bridge maintenance. Confirmed installing the mole gate and the potholing.
- E-mailed Brian Petersen inquiring about the Multi-Lock delivery. Brian replied, it is coming in 2 days.

Friday: 6/13/08

- Attended the MEP-CCO meeting today.
- Prepared CCO 42S1 package for Headquarter Authority To Proceed, needs Gary Pursell signature.
- Met with Mike of FOCON at the PIAZZA area and asked for quote to do the agreed upon work.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Received from ABF the Multi-Lock that will be used for the mole-gate and delivered it to Maintenance.

REC'D 08 JUL 10 10:05:27

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	--