

afm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 537
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 747
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/02/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		8												
		8	2										Terry Murray	Traylor Dutra
		8	2										Douglas Brewer	Traylor Dutra
		8	2										Kirt Dillard	Traylor Dutra
		8	2										Robert Utley	Traylor Dutra
														Traylor Dutra
		8	2										Vaga Dennis	Traylor Dutra
		8	2										Richard Hiebert	Traylor Dutra
		8	2										Adams Price	Traylor Dutra
		8	2										Joe Boracci	Traylor Dutra
		8	2										Bud Germany	Traylor Dutra
		8	2										Ventura Ochoa	Traylor Dutra
		8	2										Craig Brewer	Traylor Dutra
														Traylor Dutra
		8	2										Gilbert Moya	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Driving frame installation Trusses and bracing


Activities:

1. Office work:
  - Review plans, special provisions and ABF submittals for Temporary towers F and G
  - Staff meeting at 8:00 AM.
2. Field work:
  - DB # 5 crew continued adjusting driving frame at the South of T1.
  - Placement frame TR200A.
  - Bolted TR 201 to driving frame East and West.

005079 RECD' 2008-21-07

3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep