

dkm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 551
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 751
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/16/2008

Inspectors Hours	Start	0630	Stop	1545
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS		
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)  Regional Steel	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar							IDLE OR DOWN	Name Contractor	
												Name	Contractor
1	1	General Foreman	0	8								Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0	0								Bell, Joe	RSC
3	1	Foreman	0	8								Greenlee, Tim	RSC
4	1	Ironworker	0	8								Ortiz, Lucino	RSC
5	1	Ironworker	0	8								Gomez, Daniel	RSC
6	1	Ironworker	0	8								Quiroz, Victor	RSC

Weather: Cloudy, mild, dry soil, Hi 90 F Lo 63 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Started to mushroom field cut vertical rebar in north side.
- Torque t-heads south side in ESW and ESE.
- South side reinstalled continuity duct through ENE and ENW.
- Relocated hoops in ENE and ENW.
- Also see M. Bruce's diary for additional information.

NOTES:

Torque wrench number 2007/253086 used to torque t-heads. Torque to 400 lb.ft.  
 Total torqued ESW = 11  
 Total torqued ESE = 10  
 Mushroomed – 7 vertical rebar in WSE  
 0.75 hours overtime field issue.

REC'D 08 JUL 22 #005731

Office

- Wrote diaries.
- Check email.
- Attended weekly staff meeting.

Inspector:

Pamela Gagnier

A handwritten signature in black ink, appearing to read 'Pamela Gagnier', written over a horizontal line. The signature is stylized and somewhat cursive.

Trans Engineer (C)/Asst. Struct. Rep

FIELD AUTHORIZATION FOR WORK TO BE PERFORMED

WORK ORDER 4035

TO: REINFORCING, POST-TENSIONING SERVICES INC./REGIONAL STEEL CORP.

Job Name: SFOBB SAS WA Date Performed 6-16-09 Job No. 2306

Location: \_\_\_\_\_ Contractor American Bridge/Floor

YOU ARE HEREBY AUTHORIZED TO PROCEED WITH THE FOLLOWING EXTRA WORK

Description of work to be performed: [ ] F.O.B. [ ] Installed Cost Code \_\_\_\_\_

T-head Installation North and South Pier

CCO = 3451

Reference Drawing No. \_\_\_\_\_

Employee Name	Craft	Sub	Straight Time		Overtime		Premium Time	
			Hours		Hours		Hours	
<u>Robert Boames</u>			<u>8</u>					
<u>Tim Greenlee</u>			<u>8</u>					
<u>Alberto Querez</u>			<u>8</u>					
<u>Daniel Gomez</u>			<u>8</u>					
<u>Luciano Ortiz</u>			<u>8</u>					
			<u>40</u>					

Material Description	Quantity

Equipment	Hours

The Above Record is complete and correct.

7/1/09  
Date

Accepted by: [Signature] Contractor's Representative Coltrane Rep

TEC  
Title

Reinforcing, Post-Tensioning Services Inc./Regional Steel Corp. Representative

Contr. Ref. No.

Craft Designation: G.F. (General Foreman) J. W. (Journeyman Ironworker)  
OPR (Operator) APP. (Apprentice)