

AKZ

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 552
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 752
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/17/2008

Inspectors Hours	Start	0630	Stop	1545
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar							IDLE OR DOWN	Name Contractor		
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Regional Steel												
1	1	General Foreman	0	8								Bobnaes, Bob	RSC	
2	1	Assistant General Foreman	0	8								Bell, Joe	RSC	
3	1	Foreman	0	8								Greenlee, Tim	RSC	
4	1	Ironworker	0	8								Ortiz, Lucino	RSC	
5	1	Ironworker	0	8								Gomez, Daniel	RSC	
6				8								Quiroz, Fermin	RSC	
7	1	Ironworker	0	8								Quiroz, Victor	RSC	

Weather: Morning clouds, sunny, mild, dry soil, Hi 90 F Lo 63 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Continue to mushroom field cut vertical rebar in north side.
- South side reinstalled transverse duct (3 guys).
- Adjusted hoops in ENE and ENW.
- Also see M. Bruce's diary for additional information.

NOTES:

RSC will need to re-do 2 t-heads due to conflict with duct.
 RSC needs to adjust hoop locations on south side (spacing and location un-acceptable – 2 guys).
 Total mushroomed WSE = 19
 Total mushroomed WSW = 15

0.75 hours overtime field issue.


REC'D *08 JUL-22 #005734

Office

- Wrote diaries.
- Check email.

Inspector:

Pamela Gagnier

A handwritten signature in black ink, appearing to be 'P. Gagnier', written over a horizontal line. The signature is stylized and somewhat cursive.

Trans Engineer (C)/Asst. Struct. Rep

FIELD AUTHORIZATION FOR WORK TO BE PERFORMED

WORK ORDER 4036

TO: REINFORCING, POST-TENSIONING SERVICES INC./REGIONAL STEEL CORP.

Job Name: SFOBB SAS WA Date Performed 6-17-03 Job No. 2806

Location: _____ Contractor American Bridge / Floor

YOU ARE HEREBY AUTHORIZED TO PROCEED WITH THE FOLLOWING EXTRA WORK

Description of work to be performed: [] F.O.B. [] Installed Cost Code _____

T-head installation NORTH Pier
Replace Duct South Pier
CO # 3451

Reference Drawing No. _____

Employee Name	Craft	Sub	Straight Time		Overtime		Premium Time	
			Hours		Hours		Hours	
Robert Brown			8					
Joe Bell			8					
Tim Greenler			8					
Alberto Quispe			8					
Fermín Quispe			8					
Luciano Ortiz			8					
Daniel Gomez			8					
			<u>56</u>					

Material Description	Quantity

Equipment	Hours

The Above Record is complete and correct.

Date 7/1/08 Accepted by: [Signature] Contractor's Representative Carbons Rep Title TCC

Robert Brown
 Reinforcing, Post-Tensioning Services Inc./Regional Steel Corp. Representative

Craft Designation: G.F. (General Foreman) J. W. (Journeyman Ironworker)
 OPR (Operator) APP. (Apprentice)

Contr. Ref. No. _____