

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 553
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 753
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/18/2008

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS				
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO.										Name	Contractor		
			Item 48 - Bar Reinforcing Steel (Bridge)	CCO 34S1 - Cutting Vertical Bar												
		Regional Steel														
1	1	General Foreman	0	8											Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0	0											Bell, Joe	RSC
3	1	Foreman	0	8											Greenlee, Tim	RSC
4	1	Ironworker	0	8											Ortiz, Lucino	RSC
5	1	Ironworker	0	8											Gomez, Daniel	RSC
6				8											Quiroz, Fermin	RSC
7	1	Ironworker	0	8											Quiroz, Victor	RSC

Weather: Morning clouds, sunny, mild, dry soil, Hi 78 F Lo 53 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Finished mushroom field cut vertical rebar in north side.
- South side reinstalled transverse duct (3 guys).
- Finished layout for hoops in south side. Best-fit b/w duct and per plan layout.
- Continue to re-installing PT duct south side.
- Lay out hoops north side.
- Also see M. Bruce's diary for additional information.

NOTES:

RSC will need to re-do 2 t-heads because couplers did not torque properly.
 Total mushroomed WNE = 12
 Total mushroomed WNW = 11

REC'D 08 JUL 22 #005737


1.0 hours overtime field issue and fuel truck.

Office

- Wrote diaries.
- Check email.
- Attended weekly concrete meeting with ABF and TYLin.
- Made and bond 8 ½ X 11 inch color copies of rebar sheets for ironworkers.

Inspector:

Pamela Gagnier


~~Trans Engineer (C)/Asst. Struct. Rep~~

FIELD AUTHORIZATION FOR WORK TO BE PERFORMED

WORK ORDER 4037

TO: REINFORCING, POST-TENSIONING SERVICES INC./REGIONAL STEEL CORP.

Job Name: SFOBB SAs W2 Date Performed 6-18-08 Job No. 2806

Location: _____ Contractor American Bridge / FLOOR

YOU ARE HEREBY AUTHORIZED TO PROCEED WITH THE FOLLOWING EXTRA WORK

Description of work to be performed: [] F.O.B. [] Installed Cost Code _____

Replace Ducts north and south Pier
Relocate column hoops north Pier
CCO # 3451

Reference Drawing No. _____

Employee Name	Craft	Sub	Straight Time		Overtime		Premium Time	
			Hours		Hours		Hours	
<u>Robert Baynes</u>			<u>00000000</u>					
<u>Daniel Gomez</u>			<u>00000000</u>					
<u>Fermin Quiróz</u>			<u>00000000</u>					
<u>Alberto Quiróz</u>			<u>00000000</u>					
<u>Lucas Ortiz</u>			<u>00000000</u>					
<u>Tim Greenlee</u>			<u>00000000</u>					
			<u>48</u>					

Material Description	Quantity

Equipment	Hours

The Above Record is complete and correct.

Date 7-1-08 Accepted by: [Signature] Contractor's Representative TEC Title

Robert Baynes
 Reinforcing, Post-Tensioning Services Inc./Regional Steel Corp. Representative

Craft Designation: G.F. (General Foreman) J. W. (Journeyman Ironworker)
 OPR (Operator) APP. (Apprentice)

Contr. Ref. No.