

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Report No. 554  
Project Work Day No. 764  
Date 19-JUNE-2008  
Shift Hours Start 07:00 Stop 16:00


ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

Weather: Clear, 62°-84°

HOURS - ITEM NO.												IDLE OR DOWN	REMARKS
Equip. #	N O. M E N	DESCRIPTION (Of Equipment or Labor)	#8 FURNISH TEMPORARY TOWERS										
SEE THANH LE'S DIARY FOR CONTRACTOR'S OTHER EQUIPMENT AND LABOR DESCRIPTIONS													

**Description of Operation:**

- 8:30: Bolt installation training
- Sent out Transmittal of Historic Structure Report for Bldg. 262
- Arrived on T1 at 2:00pm. Traylor Dutra had planned to perform bolt testing, however work was shifted to trail run the Menck hydraulic hammer in order to prepare for tomorrow's pile driving. Bolt testing is to resume tomorrow.
- 3:00: Temporary Towers Design Meeting
- Sent Dutra's Mike Edde the results from June 12-13<sup>th</sup> bolt pre-installation testing

Inspector: Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.