

afm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 554
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 754
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/19/2008

Inspectors Hours	Start	0630	Stop	1530
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS		
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts							IDLE OR DOWN	Name Contractor	
													Name	Contractor
1	1	General Foreman	0	0									Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0	8									Bell, Joe	RSC
3	1	Foreman	0	4	4								Greenlee, Tim	RSC
4	1	Ironworker	0	0									Ortiz, Lucino	RSC
5	1	Ironworker	0	8									Gomez, Daniel	RSC
6	1	Ironworker	0	8									Quiroz, Fermin	RSC
7	1	Ironworker	0	8									Arroyo, Fidel	RSC
8	1	Ironworker	0	4	4								Quiroz, Victor	RSC

Weather: Clear, sunny, hot, dry soil, Hi 90 F Lo 70 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Layout for hoops in north side. Best-fit b/w duct and per plan layout.
- Finished re-installing PT duct south side.
- Fine tune profile ducts south side (T. Greenlee & V. Quiroz)
- Also see M. Bruce's diary for additional information.

NOTES:

Bob Bognaes provided ABF with TEWA for 4 hours of T. Greenlee and V. Quiroz work for surveying and profiling PT ducts. See note on attached TEWA.

0.5 hours overtime field issue.

Office


P.Gagnier

REC'D *08 JUL-22 #005740

- Wrote diaries.
- Check email.

Inspector:

Pamela Gagnier

A handwritten signature in black ink, appearing to read 'P. Gagnier', written over a horizontal line. Below the signature is a large, horizontal, oval-shaped scribble.

Trans Engineer (C)/Asst. Struct. Rep

FIELD AUTHORIZATION FOR WORK TO BE PERFORMED

WORK ORDER 4038

TO: REINFORCING, POST-TENSIONING SERVICES INC./REGIONAL STEEL CORP.

Job Name: SFOBB SAS WJA Date Performed 6-19-03 Job No. 2806

Location: _____ Contractor American Bridge / Floor

YOU ARE HEREBY AUTHORIZED TO PROCEED WITH THE FOLLOWING EXTRA WORK

Description of work to be performed: [] F.O.B. [] Installed Cost Code _____

Relocating hoops North Pier CCO # 3451
T-heads on North Pier

Note: Tim Greenlee, Alberto Quiróz Addition 4 hrs each
 Reference Drawing No. FOR SURVEY DOCS South Pier E.W. Ticket # 4032

Employee Name	Craft	Sub	Straight Time		Overtime		Premium Time	
			Hours		Hours		Hours	
Tim Greenlee			4					
Alberto Quiróz			4					
Daniel Gomez			8					
Fernán Quiróz			8					
Joe Bell			8					
Fidel Arroyo			8					
			<u>40</u>					

Material Description	Quantity

Equipment	Hours

The Above Record is complete and correct.

Date 7-1-03 Accepted by: [Signature] Contractor's Representative TEC Title

Roberto Bogarans
 Reinforcing, Post-Tensioning Services Inc./Regional Steel Corp. Representative

Contr. Ref. No. _____

Craft Designation: G.F. (General Foreman) J. W. (Journeyman Ironworker)
 OPR (Operator) APP. (Apprentice)