

ahm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 558
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 758
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/23/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS		
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO.								IDLE OR DOWN	Name	Contractor	
			Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts									
		Regional Steel												
1	1	General Foreman	0	8								Bobnaes, Bob	RSC	
2	1	Assistant General Foreman	0	0								Bell, Joe	RSC	
3	1	Foreman	0	8								Greenlee, Tim	RSC	
4	1	Ironworker	0	0								Ortiz, Lucino	RSC	
5	1	Ironworker	0	8								Gomez, Daniel	RSC	
6	1	Ironworker	0	8								Quiroz, Fermin	RSC	
7	1	Ironworker	0	0								Arroyo, Fidel	RSC	
8	1	Ironworker	0	8								Quiroz, Victor	RSC	

Weather: Clear, sunny, hot, dry soil, Hi 89 F Lo 65 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Finished torque t-heads on field cut vertical rebar in columns on north side WSE.
- Finished relocating/tie hoops north side per previous layout.
- Continue working on ducts south side – installed extra strong pipes for continuity and began to profile with assistance from ABF survey (T. Greenlee & V. Quiroz).
- Started replacing duct on north side.
- Also see M. Bruce's diary for additional information.

NOTES:

- I discussed with B. Bedwell that ABF is to provide QC on the duct profile/rebar work.


- Per B. Bedwell and ABF survey approximately 98% of pour 2 vertical rebar (candy canes & t-heads) were placed @ 80mm or more from top of concrete rather than 55mm per plan. I informed R. Matin and A. Sanjines they are requesting that ABF/RSC submit an RFI indicating the number of bars affected, locations and a resolution. B. Bedwell was informed.
- Torque wrench used 2007/253086
- Torqued – 11 t-heads WNW

Office

- Wrote diaries.
- Attended weekly staff meeting.
- Check email.

Inspector:

Pamela Gagnier

A handwritten signature in black ink, appearing to read 'P. Gagnier', is written over a horizontal line. The signature is stylized and somewhat illegible.

Trans. Engineer (C)/Asst. Struct. Rep