

A/R-2

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Const. Calendar:	559			
Project Work Day No.:	769			
Date	06/24/2008			
Inspectors	Start	07:40	Stop	11:50
Hours				
Shift Hours	07:00		15:30	

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV, Sub RPS**

**Weather:** Overcast, and smoky skies early in the morning, to partly overcast with mild temperature - Hi 77F Lo 53F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Continued to work on soffit/ceiling for pour 3 in the southeast quadrant.
- Began to prepare for erecting void area falsework bents (posts + cap beam) in the northeast quadrant.

**RPS**

- Continued to work on profiling transverse tendons through the column cages at W2E. ABF engineer Branden Bedwell completed his QC inspection according to the ironworkers. I proceeded with my QA inspection with the following comments:
  - At 8:05am my inspection began with checking the duct placement of the continuity tendons starting from E-22B to E-29B on the east support bars (located immediately outside the column cages). A few ducts had to be moved on the mark placed by ABF surveyors which was checked by Caltrans with no major discrepancies. For E-25B a #43 vertical bar (spray painted white) had to be "hogged" to the south to center the tendon. Similarly for E-28B a #25 vertical bar in the top pier slab region towards the second to last cable tie down pipe on the north had to be "hogged" to the south.
  - At 8:45am the ducts for E-22B to E-29B were centered over the marks on the east support bars.
  - Profiling through the cages then began with the following comments for each tendon in the chronological order in which they were inspected with the ironworkers.

E-29B	Minimal adjustment was required for this continuity tendon. The reason is that this tendon is located in the cable tie down region where there is less rebar hence congestion.
E-28B	Hogged 3 #25 vertical bars near the South Hinge K assembly.
E-27B	Hogged back inner diameter #43 vertical bar which had been previously painted white.
E-26B	Hogged back 2 #43 vertical bars in the crucible pattern. This was done in the NE-cage
E-25B	Hogged back 4 #43 vertical bars in the NW-cage. This was done to the first pair of inner and outer diameter bars south of the east/west crucible pattern.
E-24B	Tendon was acceptable in it's current position.
E-23B	Hogged back 4 #43 vertical bars in the NE-cage. This was done to the second and third pairs of bars starting from the north of the north/south crucible pattern.
E-22B	Put a spacer bar on the #25 inner hoop 6 rows up from the base slab concrete. This spacer bar was located at the north crucible of the NE-cage. Also had to hog back 2 outer diameter #43 vertical bars 3 pairs west of the north crucible. This pair of vertical bars was adjacent to the circular T-head marked 06/13 (1) in blue paint.

- Began to profile CBT-26 which has some issues for TY-Lin designers to address in my opinion. It was at this moment when RPS foreman Bob Bognus directed Victor and Tim to stop profiling the ducts at 11:35am. He acted in an rude and unprofessional manner (yelling, trying to bully, patronize) at which point I walked away and told him to speak with my supervisor.

**Additional Notes:**

- Support bars have not been placed at 4' o.c. intervals as of yet.
- Profiling was done with ironworkers Tim Greenlee and Victor Quiroz.
- The ironworkers took a break at 10:00am to 10:20am.
- I told/showed the Schwager Davis PT-01 general notes approved in Submittal 150 ABF engineer Branden Bedwell and RPS foreman Bob Bognus.
- There were many instances where the ironworkers thought a duct couldn't be fixed but it was found that many could be fixed given the proper effort.

RECT-08 JUL-22 10:05:54


- Continued to adjust #25 hoops and place ducts in the W2W column cages.

**Office Work:**



- Wrote today's diary.

**Inspector:**

Matt Bruce Matt Bruce Transportation Engineer (D)

EA		04-0120F4	
Co-Rte-KP (PM)		SF-080-13.2/13.9 (8.2/8.7)	
Structure Rep.		Rick Morrow	
			
File Name: June-24-2008 W2 Cap 002		File Name: June-24-2008 W2 Cap 005	
Date: 06-24-08	By Int: M Bruce	Date: 06-24-08	By Int: M Bruce
Description: Photo of continuity tendon E-25B at the east support bars. A #16 support bar (painted orange) was placed in between the #43 vertical bars and tied to a #25 vertical bar to prevent the #43 vertical bar from moving.		Description: Photo of continuity tendon E-23B where 4 #43 vertical bars in the NE-cage were hogged back. This was done with a come-along to move and then secure the bars from moving.	

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	June-24-2008 W2 Cap 007
Date:	06-24-08
By Int:	M Bruce

Description: Photo taken of E-22B where 2 outer diameter #43 vertical bars 3 were hogged back 65mm to enable a smooth profile of the tendon through the NE-cage.

File Name:	June-24-2008 W2 Cap 008
Date:	06-24-08
By Int:	M Bruce

Description: Work done in the NE cage for tendon E-22B. The spacer bar can be seen on the left painted orange on the #25 inner hoop 6 rows up from the base slab concrete. The pair of #43 vertical bars (seen in picture to the left as well) was adjacent to the circular T-head marked 06/13 (1) in blue paint.



File Name:	June-24-2008 W2 Cap 009
Date:	06-24-08
By Int:	M Bruce

Description: CBT 26 is out of tolerance approximately by 25mm to the east. The spacing between CBT-14 and CBT-26 is 300mm. CBT-14 is straight and for the most part has a smooth profile. The ironworkers attempted to move CBT-26 with no success. The most probable solution to move the duct is to cut more #43 vertical bars. TY-Lin will be consulted for this situation.

File Name:	June-24-2008 W2 Cap 010
Date:	06-24-08
By Int:	M Bruce

Description: CBT-26 is the first duct in between the outer and inner diameters of the #43 vertical bars. Two pairs (spray painted white) have been called out on plan sheet 486S2 to be cut for the transverse tendon.