

OK

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 560
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 760
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/25/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1030

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)	CCO 34S1 - Cutting Vertical Bar	CCO 34S1 - Survey PT Ducts									Name	Contractor
		Regional Steel													
1	1	General Foreman	0	4										Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0	4										Bell, Joe	RSC
3	1	Foreman	0	0										Greenlee, Tim	RSC
4	1	Ironworker	0	0										Ortiz, Lucino	RSC
5	1	Ironworker	0	4										Gomez, Daniel	RSC
6	1	Ironworker	0	4										Quiroz, Fermin	RSC
7	1	Ironworker	0	0										Arroyo, Fidel	RSC
8	1	Ironworker	0	4										Quiroz, Victor	RSC

Weather: Clear, sunny, hot, dry soil, Hi 89 F Lo 65 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- RSC cleaned up work area.
- Joe Bell worked on straightening continuity PT (north side) and transverse (south side)
- Also see M. Bruce's diary for additional information.

NOTES:

- RSC only worked 4 hours today because of conflicts with tolerance value between Swager/Davis's submittal and Regional meeting such a stringent tolerance. Designers have been asked to meet with Caltrans, Swager/Davis and ABF to discuss.


REC'D '08 JUL 22 #005760

Office

- Wrote diaries.
- Attended weekly concrete meeting.
- Check email.

Inspector:

Pamela Gagnier

A handwritten signature in black ink, consisting of several loops and a long horizontal stroke at the bottom.

Trans Engineer (C)/Asst. Struct. Rep