

dfw

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 561
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 761
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/26/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0000	Stop	0000

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts								IDLE OR DOWN	Name	Contractor
		Regional Steel													
1	1	General Foreman	0	0										Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0	0										Bell, Joe	RSC
3	1	Foreman	0	0										Greenlee, Tim	RSC
4	1	Ironworker	0	0										Ortiz, Lucino	RSC
5	1	Ironworker	0	0										Gomez, Daniel	RSC
6	1	Ironworker	0	0										Quiroz, Fermin	RSC
7	1	Ironworker	0	0										Arroyo, Fidel	RSC
8	1	Ironworker	0	0										Quiroz, Victor	RSC

Weather: Clear, sunny, hot, dry soil, Hi 89 F Lo 65 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- No field work today – RSC is waiting on information regarding tolerance issue (see diary 6/25/08)

NOTES:

- Checked pour two construction joint – needs additional work I informed Nigel (ABF).
- Met tour group for field visit.

Office


- Wrote diaries.
- Check email.

P.Gagnier

REC'D *08 JUL-22 #005765

Inspector:

Pamela Gagnier

A handwritten signature in black ink, appearing to read 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep