

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 563
Project working days no. 773
Date 06/28/2008
Inspectors Hours Start 7:30 Stop 11:30
Shift Hours Start 6:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

| | |
|-------------------------------------|--|
| Location & Description of Operation | SAS-Temporary towers, Tower A & B foundation |
| Weather | HI: 66 F Low: 54 F Partly cloudy |

| Equipment and/or labor | | | Hours – ITEM no. | | | | | | Remarks |
|------------------------|-------------|--|------------------|----|----|--------|--|------|----------------|
| Equip no. | # personnel | Description (of equipment or labor) | Regular | OT | DT | Rental | | IDLE | |
| | 1 | JLG Forklift | 8 | | | | | | |
| | 1 | Liebherr LR 1300 | 8 | | | | | | |
| | 1 | Manitowoc 4100 | 8 | | | | | | |
| | 1 | Terex RT-160 | 8 | | | | | | |
| | 1 | Dan Dunn | 8 | | | | | | Superintendent |
| | 1 | Ed Meyee | 8 | | | | | | Foreman |
| | 1 | James Stergon | 8 | | | | | | Ironworker |
| | 1 | Matt Chambeslain | 8 | | | | | | Ironworker |
| | 1 | Barry rothnan | 8 | | | | | | Ironworker |
| | 1 | Alex Bartlett | 8 | | | | | | Ironworker |
| | 1 | Dale Thomas | 8 | | | | | | Operator |
| | 1 | Doug Greene | 8 | | | | | | Oilee |
| | 1 | Jeff Scott | 8 | | | | | | Operator |
| | 1 | Scott Ross | 8 | | | | | | Oilee |
| | 1 | Harlow Newton | 8 | | | | | | Safety |
| | 1 | Adam Roebuck | 8 | | | | | | Engineer |
| | 1 | Katherine Quillin | 8 | | | | | | Field Engineer |

Description of Operation:

- Daily activity of contractors
 - Contractor moved LR1300 crane from the west side to the east side of W2 for temporary tower A and B erections (see Figures).



- Note
 - 4 hours O.T. due to contractors' field activities.
 - See Matt Bruce's diary after 11:30 for contractors' activities.

Inspector:
SeongHyeok Song _____

Trans Engineer (Civil) / Asst. Struct. Rep

REC'D 06 JUL 22 #005773

| |
|-------------------------------------|
| Job Stamp 04-0120F4 SFOBB SAS |
|-------------------------------------|

| | | | | |
|---------------|-------------------------|------|------|------|
| Report No. | 558 ~ 562 | | | |
| Date | 06/23/2008 ~ 06/27/2008 | | | |
| Working Hours | Start | 0700 | Stop | 1530 |

Monday, June 23, 2008

- Continue to review working plans and design plans

Tuesday, June 24, 2008

- Continue to review working plans and design plans
- Attend TT project meeting from 13:00

Wednesday, June 25, 2008

- Continue to review working plans and design plans
- 2 hrs O.T.

Thursday, June 26, 2008

- Continue to review working plans and design plans
- Attend TT design meeting from 15:00

Friday, June 27, 2008

- Continue to review working plans and design plans
- Be on site due to relocating LR1300 crane to the west side of the W2 for T.T. erection.
- 2 hrs O.T.

Inspector:

SeongHyeok Song



Trans Engineer (Civil)/Asst. Struct. Rep