

akm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 566
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 766
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/01/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts									IDLE OR DOWN	Name	Contractor
		Regional Steel														
1	1	General Foreman	8	0											Bobnaes, Bob	RSC
2	1	Assistant General Foreman	8	0											Bell, Joe	RSC
3	1	Foreman	8	0											Greenlee, Tim	RSC
4	1	Ironworker	0	0											Ortiz, Lucino	RSC
5	1	Ironworker	0	0											Gomez, Daniel	RSC
6	1	Ironworker	8	0											Quiroz, Fermin	RSC
7	1	Ironworker	8	0											Arroyo, Fidel	RSC
8	1	Ironworker	8	0											Quiroz, Victor	RSC

Weather: Overcast, mild, dry soil, Hi 64 F Lo 55 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Install T-bars south side columns ENW & ESW to the top per plan sheets.

NOTES:


- Plans are unclear of T-bars in PT duct area or region 3 – called R. Martin for additional information he agreed to print me ISD sheets to provide clarity. He brought to the job site after RSC finished for the day.
- Worked 1.5 hours OT due to field issue.

Office

- Wrote diaries.
- Attended weekly staff meeting.
- Check email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep



RSC installing T-bars.