

dkm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 567
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 767
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/02/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts								IDLE OR DOWN	Name	Contractor
		Regional Steel													
1	1	General Foreman	8	0										Bobnaes, Bob	RSC
2	1	Assistant General Foreman	8	0										Bell, Joe	RSC
3	1	Foreman	8	0										Greenlee, Tim	RSC
4	1	Ironworker	0	0										Ortiz, Lucino	RSC
5	1	Ironworker	0	0										Gomez, Daniel	RSC
6	1	Ironworker	8	0										Quiroz, Fermin	RSC
7	1	Ironworker	8	0										Arroyo, Fidel	RSC
8	1	Ironworker	8	0										Quiroz, Victor	RSC

Weather: Overcast, mild, dry soil, Hi 64 F Lo 55 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Continued to install and re-install T-bars south side columns ENW & ESW to the top per RFI 659R00.
- Laid out L-bar locations ENE & ENW columns.

NOTES:

- Discussed with R. Matin and received additional ISD drawings of L & T bars for column region. R. Matin said to attempt to install bars per RFI 659R00 but make adjustments where needed.
- John Huseby (CT photographer) visited job site today.
- Worked 0.5 hours OT due to field issue.


REC'D *08 JUL-22 #005790

Office

- Wrote diaries.
- Attended weekly concrete meeting with ABF and TYLin.
- Check email.

Inspector:

Pamela Gagnier

A handwritten signature in black ink, consisting of several loops and a long horizontal stroke at the bottom.

Trans Engineer (C)/Asst. Struct. Rep