

Job Stamp
04-0120F4
SFOBB SAS

Report No. 567
Project Work Day No. 777
Date 02-JULY-2008
Shift Hours Start 7:00 Stop 15:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Fog then Wind, 64°-72°

HOURS - ITEM NO.												REMARKS	
Equip. #	N O. M E N	DESCRIPTION (Of Equipment or Labor)	#8 FURNISH TEMPORARY TOWERS										
SEE THANH LE'S DIARY FOR CONTRACTOR'S OTHER EQUIPMENT AND LABOR DESCRIPTIONS													

Description of Operation:

- Made final edits and sent out response letter to ABF-CAL-LTR-000575.
- Field Visit, Arrived at DB-5 Barge at 8:00am
 - Traylor Dutra continued with bolt testing on the North Driving Frame. I mentioned to Dutra's Ryan Barreitt that the new wrench that had been brought onto site yesterday needs to be calibrated by and independent facility. Jason Wilcox also brought up the matter with him and will get in contact with Mike Edde.
 - Traylor Dutra picked all 8 piles on the North Frame. The following is the sequence in which the piles were picked along with the elevation at the top of the driving frame pile sleeve.
 1. D107: 24.75m
 2. D103: 22.75m
 3. D108: 25.00m
 4. D104: 23.25m
 5. D105: 24.50m
 6. D101: 22.75m
 7. D102: 23.50m
 8. D106: 24.75m

Inspector: *Gina Rizzardo*
Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.