

ahm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 568
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 768
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/03/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts							IDLE OR DOWN	Name Contractor	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel											Name	Contractor
1	1	General Foreman	8	0									Bobnaes, Bob	RSC
2	1	Assistant General Foreman	8	0									Bell, Joe	RSC
3	1	Foreman	8	0									Greenlee, Tim	RSC
4	1	Ironworker	0	0									Ortiz, Lucino	RSC
5	1	Ironworker	0	0									Gomez, Daniel	RSC
6	1	Ironworker	8	0									Quiroz, Fermin	RSC
7	1	Ironworker	8	0									Arroyo, Fidel	RSC
8	1	Ironworker	8	0									Quiroz, Victor	RSC

Weather: Partly cloudy (am), sunny (pm), mild, dry soil, Hi 75 F Lo 62 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Start to install L-bars south side columns ENE & ENW per RFI 659R00.
- Replacing rigid duct with flexi-duct outside of column region south side for ducts 30 & 31 transverse.
- Laid out L-bars ESE & ESW.

NOTES:


- Discussed with R. Matin and received additional ISD drawings of L & T bars for column region. R. Matin said to attempt to install bars per RFI 659R00 but make adjustments where needed.
- John Huseby (CT photographer) visited job site today.
- Worked 0.5 hours OT due to field issue.

REC'D *08 JUL-22 #005796

Office

- Wrote diaries.
- Check email.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep