

AKM

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 572
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 772
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/07/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts									IDLE OR DOWN	Name	Contractor
		Regional Steel														
1	1	General Foreman	8	0											Bobnaes, Bob	RSC
2	1	Assistant General Foreman	8	0											Bell, Joe	RSC
3	1	Foreman	8	0											Greenlee, Tim	RSC
4	1	Ironworker	0	0											Ortiz, Lucino	RSC
5	1	Ironworker	0	0											Gomez, Daniel	RSC
6	1	Ironworker	8	0											Quiroz, Fermin	RSC
7	1	Ironworker	8	0											Arroyo, Fidel	RSC
8	1	Ironworker	8	0											Quiroz, Victor	RSC

Weather: Hazy, sunny, mild, dry soil, Hi 78 F Lo 62 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Continue to install L-bars south side columns ENE & ENW per RFI 659R00.
- Start installing L-bars between columns south side.

NOTES:


- Pointed out to J. Bell RFI 659R00 layout for south side L-bars indicates looking West but is looking East – RSC will have to add 42 bars to columns ENE & ENW.

Office

- Wrote diaries.
- Attended weekly staff meeting.
- Check email.

Inspector:

Pamela Gagnier

A handwritten signature in black ink, appearing to be 'P. Gagnier', written over a horizontal line. The signature is stylized with a large 'P' and a cursive 'Gagnier'.

Trans Engineer (C)/Asst. Struct. Rep