

dkm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 576
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 776
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/11/2008

Inspectors Hours	Start	0630	Stop	1230
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS		
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts						IDLE OR DOWN	Name Contractor	
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Regional Steel											
1	1	General Foreman	8									Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0									Bell, Joe	RSC
3	1	Foreman	8									Greenlee, Tim	RSC
4	1	Ironworker	8									Ortiz, Lucino	RSC
5	1	Ironworker	8									Garnita, Alejandro	RSC
6	1	Ironworker	0									Quiroz, Fermin	RSC
7	1	Ironworker	0									Arroyo, Fidel	RSC
8	1	Ironworker	8									Enrique, Jose	RSC
9	1	Ironworker	8									Franco, Jose	RSC
10	1	Ironworker	8									Quiroz, Victor	RSC

Weather: Overcast (am), Sunny, mild, breezy, dry soil, Hi 77 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- T. Greenlee worked with ABF survey for continuity ducts on north side for profiling.
- Start installing L-bars for WSE & WSW per RFI 659R00. Only installing thru WSE b/c RSC has not install T-bars thru WSW they are waiting for Monday's delivery.
- Install T-bars for WSE & WNE per RFI 659R00.
- Finish installing additional #36L9Txx thru #36L15Txx and remaining horizontal t-head ties in southwest wall.

NOTES:


- 2 hours family sick leave today.

Office

- Wrote diaries.
- Check email.

**Inspector:**

Pamela Gagnier

A handwritten signature in black ink, appearing to read 'Pamela Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep