

akm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 580
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 780
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/15/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts									IDLE OR DOWN	Name	Contractor
		Regional Steel														
1	1	General Foreman	8												Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0												Bell, Joe	RSC
3	1	Foreman	0												Greenlee, Tim	RSC
4	1	Ironworker	8												Ortiz, Lucino	RSC
5	1	Ironworker	0												Garnita, Alejandro	RSC
6	1	Ironworker	0												Quiroz, Fermin	RSC
7	1	Ironworker	0												Arroyo, Fidel	RSC
8	1	Ironworker	0												Enrique, Jose	RSC
9	1	Ironworker	8												Franco, Jose	RSC
10	1	Ironworker	8												Quiroz, Victor	RSC

Weather: Overcast (am), partly cloudy (pm), mild, breezy, dry soil, Hi 77 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.
- OT activities – Continue to place falsework bents southwest voided area
  - Continue to build falsework bents.

Daily for Regional Steel

- RSC installed some L & T bars but do not have use of ABF's crane today.
- RSC raised vertical candy canes to 55mm below top of concrete in north transverse wall. I am not aware of how RSC determined the proper elevation for the bars.

NOTES:

REC'D '08 JUL-22 #005831


- 2 hours OT to cover field activities.

Office

- Wrote diaries.
- Check email.

**Inspector:**

Pamela Gagnier

A handwritten signature in black ink, consisting of several loops and a long horizontal stroke at the bottom.

Trans Engineer (C)/Asst. Struct. Rep