

Attachment H

Storm Water Quality Construction Site Inspection Checklist

GENERAL INFORMATION			
Project Name	San Francisco Oakland Bay Bridge East Span Seismic Safety Project, Self-Anchored suspension Bridge		
Caltrans Contract No.	04-0120F4		
Contractor	American Bridge Fluor Joint Venture (ABFJV)		
Inspector's Name	Robert Wong / Frances Maroni		
Inspector's Title	SWPPP Inspector		
Signature			
Date of Inspection	07/15/08 & 7/16/08		
Inspection Type (Check Applicable)	<input type="checkbox"/> Prior to forecast rain	<input type="checkbox"/> After a rain event	
	<input type="checkbox"/> 24-hr intervals during extended rain	<input checked="" type="checkbox"/> Other <u>Weekly</u>	
Season (Check Applicable)	<input type="checkbox"/> Rainy		<input type="checkbox"/> Non-Rainy
Storm Data	Storm Start Date & Time:		Storm Duration (hrs):
	Time elapsed since last storm (Circle Applicable Units)	Min. Hr. Days	Approximate Rainfall Amount (mm)

PROJECT AREA SUMMARY AND DISTURBED SOIL AREA (DSA) SIZE LIMITS FROM SPECIAL PROVISIONS			
Total Project Area	_____ Hectares	_____ 2.5 _____ Acres	
Rainy Season DSA Limit	_____ Hectares	_____ Acres	
Field Estimate of Non-Active DSAs	_____ Hectares	_____ Acres	
Field Estimate of Active DSAs	_____ Hectares	_____ Acres	



OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
Preservation of Existing Vegetation				
Is temporary fencing provided to preserve vegetation in areas where no construction activity is planned?	x			
Location:				
Temporary Soil Stabilization				
Does the applied temporary soil stabilization provide 100% coverage for the required areas?	x			
Are any non-vegetated areas that may require temporary soil stabilization?		x		
Is the area where temporary soil stabilization required free from visible erosion?	x			
Location:				
Temporary Linear Sediment Barriers				
Are temporary linear sediment barriers properly installed in accordance with the details, functional and maintained?	x			
Are temporary linear sediment barriers free of accumulated litter?	x			
Is the built-up sediment less than 1/3 the height of the barrier?	x			
Are cross barriers installed where necessary and properly spaced?	x			
Are fiber rolls installed and maintained on required slopes in accordance with the details, functional and maintained?	x			
Location:				
Storm Drain Inlet Protection				
Are storm drain inlets internal to the project properly protected with either Type 1, 2 or 3 inlet protection?	x			
Are storm drain inlet protection devices in working order and being properly maintained?	x			
Location:				



OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
Location:				
Desilting Basins				
Are basins maintained to provide the required retention/detention?			x	
Are basin controls (inlets, outlets, diversions, weirs, spillways, and racks) in working order?			x	
Location:				
Stockpiles				
Are all locations of temporary stockpiles, including soil, hazardous waste, and construction materials in approved areas?	x			
Are stockpiles protected from run-on, run-off from adjacent areas and from winds?	x			
Are stockpiles located at least 15 m from concentrated flows, downstream drainage courses and storm drain inlets?	x			
Are required covers and/or perimeter controls in place?	x			
Location:				
Concentrated Flows				
Are concentrated flow paths free of visible erosion?	x			
Location:				
Tracking Control				
Are points of ingress/egress to public/private roads inspected and swept and vacuumed daily?	x			
Are all paved areas free of visible sediment tracking or other particulate matter?	x			
Location:				
Wind Erosion Control				
Is dust control implemented in conformance with Section 10 of the Standard Specifications?	x			
Location:				



OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
Location:				
Location:				
Location:				
Dewatering Operations				
Is dewatering handled in conformance with the dewatering permit issued by the RWQCB?			x	
Is required treatment provided for dewatering effluent?			x	
Location:				
Vehicle & Equipment Fueling, Cleaning, and Maintenance				
Are vehicle and equipment fueling, cleaning and maintenance areas reasonably clean and free of spills, leaks, or any other deleterious material?	x			
Are vehicle and equipment fueling, cleaning and maintenance activities performed on an impermeable surface in dedicated areas?	x			
If no, are drip pans used?				
Are dedicated fueling, cleaning, and maintenance areas located at least 15 m away from downstream drainage facilities and water courses and protected from run-on and runoff?	x			
Is wash water contained for infiltration/ evaporation and disposed of outside the highway right of way?			x	
Is on-site cleaning limited to washing with water (no soap, soaps substitutes, solvents, or steam)?			x	
On each day of use, are vehicles and equipment inspected for leaks and if necessary, repaired?	x			
Location:				
Waste Management & Materials Pollution Control				
Are material storage areas and washout areas protected from run-on and runoff, and located at least 15 m from concentrated flows and downstream drainage facilities?	x			
Are all material handling and storage areas clean; organized; free of spills, leaks, or any other deleterious material; and stocked with appropriate clean-up supplies?	x			
Are liquid materials, hazardous materials, and hazardous wastes stored in temporary containment facilities?	x			
Are bagged and boxed materials stored on pallets?	x			
Are hazardous materials and wastes stored in appropriate, labeled containers?	x			



OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
Are proper storage, clean-up, and spill-reporting procedures for hazardous materials and wastes posted in open, conspicuous and accessible locations adjacent to storage areas?	x			
Are temporary containment facilities free of spills and rainwater?	x			
Are temporary containment facilities and bagged/boxed materials covered?	x			
Are temporary concrete washout facilities designated and being used?	x			
Are temporary concrete washout facilities functional for receiving and containing concrete waste and are concrete residues prevented from entering the drainage system?	x			
Do temporary concrete washout facilities provide sufficient volume and freeboard for planned concrete operations?	x			
Are the temporary concrete washout facilities' PVC liners free from punctures and holes?	x			
Are concrete wastes, including residues from cutting and grinding, contained and disposed of off-site or in concrete washout facilities?	x			
Are spills from mobile equipment fueling and maintenance properly contained and cleaned up?	x			
Is the site free of litter?	x			
Are trash receptacles provided in the Contractor's yard, field trailer areas, and at locations where workers congregate for lunch and break periods?	x			
Is litter from work areas within the construction limits of the project site collected and placed in watertight dumpsters?	x			
Are waste management receptacles free of leaks?	x			
Are the contents of waste management receptacles properly protected from contact with storm water or from being dislodged by winds?	x			
Are waste management receptacles filled at or beyond capacity?		x		
Location:				
Location:				
Location:				
Temporary Water Body Crossing or Encroachment				
Are temporary water body crossings and encroachments constructed as shown on the plans or as approved by the engineer?			x	
Does the project conform to the requirements of the 404 permit and/or 1601 agreement?			x	
Location:				
Illicit Connection/Illegal Discharge Detection and Reporting				
Is there any evidence of illicit discharges or illegal dumping on the project site?		x		



OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
If yes, has the Engineer been notified?				
Location:				
Discharge Points				
Are discharge points and discharge flows free from noticeable pollutants?	x			
Are discharge points free of any significant erosion or sediment transport?	x			
Location:				
WPCP/SWPPP Update				
Does the WPCP/SWPPP, Project Schedule/Water Pollution Control Schedule and WPCDs adequately reflect the current site conditions and contractor operations?	x			
Are all BMPs shown on the WPCDs installed in the proper location(s) and according to the details for the plan?	x			
Location:				
General				
Are there any other potential water pollution control concerns at the site?		x		
Location:				
Storm Water Monitoring				
Does storm water discharge directly to an impaired water body for Sedimentation/Siltation or Turbidity as listed in the General Construction Activity Permit?		x		
If yes, were samples for sedimentation/siltation or turbidity taken pursuant to the sampling and analysis plan, if required, during the rain event?				
Were there any BMPs not properly implemented or breaches, malfunctions, leakages or spills observed which could result in the discharge of pollutants to surface waters that would not be visually detectable in storm water?		x		



OTHER REQUIREMENTS				
Requirement	Yes	No	N/A	Corrective Action
If yes, were samples for non-visually detectable pollutants taken pursuant to the sampling and analysis plan during the rain event?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Were soil amendments (e.g. gypsum) used on the project?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
If yes, were samples for non-visually detectable pollutants taken pursuant to the sampling and analysis plan during the rain event?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Did storm water contact stored materials or wastes and run off of the construction site? (Materials not in watertight containers, etc.)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
If yes, were samples for non-visually detectable pollutants taken pursuant to the sampling and analysis plan during the rain event?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

