

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 503
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 803
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/29/2008

Inspectors Hours	Start	0630	Stop	1900
Shift Hours	Start	0630	Stop	1900

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.										
EQUIPMENT AND/OR LABOR:		Regular	OT							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN										DESCRIPTION (Of Equipment or Labor)	Name
		8										
		8										
		8	4								Kirt Dillard	Traylor Dutra
		8	4								Ernie Hamilton	Traylor Dutra
		8	4								Robert Utley	Traylor Dutra
		8	4								Travis Logsdon	Traylor Dutra
		8	4								Danny Vega	Traylor Dutra
		8	4								Richard Hiebert	Traylor Dutra
		8	4								Gary Lewis	Traylor Dutra
		8	4								Joe Boracci	Traylor Dutra
		8	4								Bud Germany	Traylor Dutra
		8	4								Theo Rohr	Traylor Dutra
		8	4								Lee Tacker	Traylor Dutra
		8	2								Steve Gordon	Traylor Dutra
		8	2								Craig Brewer	Traylor Dutra
		8	4								Tony Garcia	Traylor Dutra
		8	2								Richard Hiebert J.	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work pile driving.

Activities:

1. Office work:

Construction meeting with ABF at 1:30PM.
Review plans, special provisions and ABF submittals.

2. Field work:

46.002

A. T1 foundation:

No pile driving today due to environmental issue, barge CB 11 moved to Traylor Dutra yard at Alameda.

B. Berth 7:


Traylor Dutra crew continued mobilized, repaired and replaced parts for the crane on DB#5 marine barge.

Replace cable for the crane on DB # 5.

3. Overtime reasons

Stayed four hours to observed their activities, because contractor worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep