

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 516
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 726
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/12/2008

Weather: Clear and cool

Inspectors Hours	Start	0600	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP. **CONTRACTOR - ABFJV**
JASON WILCOX

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Traylor Dutra												

Description of Operation:

Thanh Le observed the Contractor preparing to drive piles at the North side of the T1 footing this morning. They drove 2 plumb piles on Friday, and are going to continue to drive piles today. They did not drive any until around 0930 though. Just before lunch they drove the second plumb pile, completing the first row of plumb piles closest to the T1 footing. They then started to drive the battered piles in the same row.

The Big Digger is out on the South side of the T1 footing setting up to fresh-head the piles. The barge holding the work platform beams came out to the site in preparation of this operation.

Damon Brown had to leave work early today, at around 1130 hours.

The crew out at the DB-5 continued to mobilize.

OVERTIME: Accrued 2 hours of overtime because the Contractor was working until 1630 hours.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Struct. Rep

REC'D '08 JUL-22 #005840
 May 12, 2008
 Page 1 of 1

46.002