

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 516
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 726
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/12/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT											Name	Contractor
		CB-11 Marine barge	8													
		Nash Barge- pile storage	8													
		Sup.	8	2											Terry Murray	Traylor Dutra
		Foreman	8	2											Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8	2											Norm Hadley	Traylor Dutra
		Pile driver Journeyman	8	2											James Faas	Traylor Dutra
		Pile Driver Journeyman	8	2											Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2											Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2											Devin Chatham	Traylor Dutra
		Operator	8	2											Christopher Hellig	Traylor Dutra
		Operator	8	1											Kirt Dillard	Traylor Dutra
		Pile driver Journeyman	8	1											Robert Utley	Traylor Dutra
		Pile Driver Journeyman	8	1											Danny Vega	Traylor Dutra
		Pile Driver Apprentice	8	1											Gary Lewis	Traylor Dutra
		Operator	8	1											Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	1											Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	1											Tony Garcia	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:  
Temporary Towers D - False work pile driving.  
Activities:


1. Field work:

- T1 foundation: Traylor Dutra crew continued pile driving operation at the North of T1 foundation with diesel hammer Demag 62-22 and Vibration Hammer - 200.
  - a. 30A: batter/west/first row,
  - b. 36E: Plumb/out/first row,
  - c. 36E: Plumb/in/first row,
  - d. 30B: batter/East/first row,
- 30B: batter/East/first row,
- Big Digger mobilized to South of T1.

**2. Overtime reasons**

Stayed two hours to observed construction activities, because contractor worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep