

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 517
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 727
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/13/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

Equip. #	N O M E E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	REMARKS	
											Name	Contractor
		CB-11 Marine barge	8									
		Nash Barge- pile storage	8									
		Sup.	8	2							Terry Murray	Traylor Dutra
		Foreman	8	2							Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8	2							Norm Hadley	Traylor Dutra
		Pile driver Journeyman	8	2							James Faas	Traylor Dutra
		Pile Driver Journeyman	8	2							Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2							Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2							Devin Chatham	Traylor Dutra
		Operator	8	2							Christopher Hellig	Traylor Dutra
		Operator	8	2							Kirt Dillard	Traylor Dutra
		Pile driver Journeyman	8	2							Robert Utley	Traylor Dutra
		Pile Driver Journeyman	8	2							Danny Vega	Traylor Dutra
		Pile Driver Apprentice	8	2							Gary Lewis	Traylor Dutra
		Operator	8	2							Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	2							Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	2							Tony Garcia	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work for driving frame


Activities:

- Field work:
 - T1 foundation (South):Big Digger crew continued installing the working platform for each pile for fresh head the piles and installation steel plate pile caps.
 - T1 foundation (North)-CB 11 crew:
 - Rough cut 2 @ 36" piles and 2 batter piles.

- b. Continued driving piles of four 36" plumb piles at the second row and one batter pile at the West side.

2. Overtime reasons

Stayed two hours to observed construction activities, because contractor worked overtime

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep.