

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 519
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 729
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/15/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. OF MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		CB-11 Marine barge	8											
		Nash Barge- pile storage	8											
		Big Digger Marine Barge	8											
		Sup.	8	2									Terry Murray	Traylor Dutra
		Foreman	8	2									Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8	2									Norm Hadley	Traylor Dutra
		Pile driver Journeyman	8	2									James Faas	Traylor Dutra
		Pile Driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2									Devin Chatham	Traylor Dutra
		Operator	8	2									Ernest Hamilton	Traylor Dutra
		Operator	8	2									Kirt Dillard	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile Driver Journeyman	8	2									Danny Vega	Traylor Dutra
		Pile Driver Apprentice	8	2									Gary Lewis	Traylor Dutra
		Operator	8	2									Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	2									Tony Garcia	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work for driving frame

Activities:


1. Office work:
  - Review plans, special provisions and ABF's submittal # 00657
  - SAS tailgate safety meeting
  - SAS staffs meeting.
2. Field work:

- T1 foundation (South):Big Digger crew continued installing the last double beam in the South of T1.  
Weld double beam to pile caps.
- T1 foundation (North)-CB 11 crew:
  - a. Installed working platforms
  - b. Fresh head and installed pile cap steel plates.

**3. Overtime reasons**

Stayed two hours to observed construction activities, because contractor worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep.