

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 520
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 730
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/16/2008

Weather: Clear and hot

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name	Contractor

Description of Operation:

Thanh Le is observing the operations out at Temporary Tower D falsework and will have the detailed diary for the day. The crew continued to fresh head the driven piles on the North side of T1. On the South side of T1 they are welding up the double beams that are going to be used to support the driving frame there.

The crew on the DB-5 are continuing to make the barge for the Temporary Tower F driving frame. Damon Brown is observing this operation and will have the detailed diary for the day.

OVERTIME: Accrued 2 hours of overtime to cover the contractors hours.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Struct. Rep