

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 523
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 733
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/19/2008

Weather: Cloudy and cool AM  
Partly cloudy PM

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Traylor Dutra											

**Description of Operation:**

Thanh Le is observing the operations out at Temporary Tower D falsework and will have the detailed diary for the day. The crew continued to fresh head the driven piles on the North side of T1 and by the end of the day they had the final pair of double beams in place and 1 sand jack. For the North side, this makes for all 4 double beams being in position. On the South side, they placed all 8 sand jacks on the double beams.

The crew on the DB-5 are continuing to make the barge for the Temporary Tower F driving frame. Damon Brown is observing this operation and will have the detailed diary for the day.

All day I worked on the response for Submittal 657 R02, Submittal 700, and reviewed Submittal 705 for completeness.

OVERTIME: I acquired 2 hours of overtime finalizing a response for Submittal 657 R02.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Struct. Rep