

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 523
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 733
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/19/2008

Inspectors Hours Start 0630 Stop 1530
Shift Hours Start 0630 Stop ~~1330~~ 1530 JW

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		CB-11 Marine barge	8											
		Nash Barge- pile storage	8											
		Big Digger Marine Barge	8											
		Sup.	8	.5									Terry Murray	Traylor Dutra
		Foreman	8	.5									Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8	.5									Daxz Sweeney	Traylor Dutra
		Pile driver Journeyman	8	.5									James Faas	Traylor Dutra
		Pile Driver Journeyman	8	.5									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	.5									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	.5									Devin Chatham	Traylor Dutra
		Operator	8	.5									Ernest Hamilton	Traylor Dutra
		Operator	8	.5									Kirt Dillard	Traylor Dutra
		Pile driver Journeyman	8	.5									Robert Utley	Traylor Dutra
		Pile Driver Journeyman	8	.5									Danny Vega	Traylor Dutra
		Pile Driver Apprentice	8	.5									Gary Lewis	Traylor Dutra
		Operator	8	.5									Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	.5									Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	.5									Tony Garcia	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work for driving frame

Activities:


- Office work:
 - Review plans, special provisions and ABF's submittal # 00657.
- Field work:
 - T1 foundation (South)-Big Digger crew: installed eight sand jacks on top flange of double beams.

- T1 foundation (North)-CB 11 crew:
 - a. Survey the location of the sand jack on the double beam closed to T1.
 - b. Cut plumb piles on the second row to grade, and weld pile cap steel plates.
 - c. Set two double beams on the second row, and set one sand jack by the end of the day.

3. Overtime reasons

Work half hour overtime to observed construction activities, because contractor worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep.