

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 524
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 734
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/20/2008

Inspectors Hours	Start	0630	Stop	1530
Shift Hours	Start	0630	Stop	1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS		
Equip. #	N O O M E E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name Contractor		
													Name	Contractor	
		CB-11 Marine barge	8												
		Nash Barge- pile storage	8												
		Big Digger Marine Barge	8												
		Sup.	8	.5										Terry Murray	Traylor Dutra
		Foreman	8	.5										Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8	.5										Daxz Sweeney	Traylor Dutra
		Pile driver Journeyman	8	.5										James Faas	Traylor Dutra
		Pile Driver Journeyman	8	.5										Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	.5										Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	.5										Devin Chatham	Traylor Dutra
		Operator	8	.5										Ernest Hamilton	Traylor Dutra
		Operator	8	.5										Kirt Dillard	Traylor Dutra
		Pile driver Journeyman	8	.5										Robert Utley	Traylor Dutra
		Pile Driver Journeyman	8	.5										Danny Vega	Traylor Dutra
		Pile Driver Apprentice	8	.5										Gary Lewis	Traylor Dutra
		Operator	8	.5										Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	.5										Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	.5										Tony Garcia	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work for driving frame

Activities:


- Office work:
  - Review plans, special provisions and ABF's submittal # 00657.
- Field work:

- T1 foundation (South)-Big Digger crew: continued installing sand jacks on top flange of double beams, and steel beams on the work platform.
- T1 foundation (North)-CB 11 crew:
  - a. Continued installing sand jacks on top of double beams.
  - b. Installed steel beams at work platform.
  - c. By the end of the day, CB 11 was moved away from T1 back to Alameda yard.

**3. Overtime reasons**

Work half hour overtime to observed construction activities, because contractor worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep.