

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 525
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 735
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/21/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name Contractor	
											Name	Contractor
		Big Digger Marine Barge	8									
		Sup.	8								Terry Murray	Traylor Dutra
		Foreman	8								Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8								Daxz Sweeney	Traylor Dutra
		Pile Driver Journeyman	8								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman										Traylor Dutra
		Operator	8								Ernest Hamilton	Traylor Dutra
		Operator	8								Kirt Dillard	Traylor Dutra
		Pile Driver Journeyman	8								Danny Vega	Traylor Dutra
		Pile Driver Apprentice	8								Gary Lewis	Traylor Dutra
		Operator	8								Bud Germany	Traylor Dutra
		Pile driver Journeyman	8								Lee Tacker	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work for driving frame

Activities:

1. Office work:

- Review plans, special provisions and ABF's submittal # 00657.


2. Field work:

- T1 foundation (South)-Big Digger crew: Continued installing the falsework for the driving frame on the South of T1.
- Engineer of record, Vello A. Koiv, came to inspect the falsework, there are some issues regarding the sand jacks and double beams installation. These have been discussed between Vello and Caltrans and Jason Wilcox will summary the issues and send to ABF for clarification.

REC'D *08 JUL -22 #005855

3. Overtime reasons

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep.