

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 526
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 736
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/22/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		Regular	OT								IDLE OR DOWN	REMARKS	
Equip. #	NO. OF MEN											DESCRIPTION (Of Equipment or Labor)	Name
		8											
		8										Terry Murray	Traylor Dutra
		8										Manuel Rublanes	Traylor Dutra
		8										Daxz Sweeney	Traylor Dutra
		8											Traylor Dutra
		8										Gilbert Moya	Traylor Dutra
		8											Traylor Dutra
		8										Ernest Hamilton	Traylor Dutra
		8										Kirt Dillard	Traylor Dutra
		8										Danny Vega	Traylor Dutra
		8										Gary Lewis	Traylor Dutra
		8										Bud Germany	Traylor Dutra
		8										Lee Tacker	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work for driving frame

Activities:

1. Office work:

- Review plans, special provisions and ABF's submittal # 00657.

2. Field work:


- T1 foundation (South)-Big Digger crew:
 - Continued installation the falsework for the driving frame on the South of T1.
 - Filled up sand jack with sand at the South of T1.
 - Repair sand jack location and welding joint according to Engineer comments.
 - Weld side support brackets at West and East side of the driving frame.

REC'D *08 JUL-22 #005857

052208

3. Overtime reasons

Thanh V Le

A handwritten signature in black ink, appearing to read 'Thanh V Le', written over a horizontal line.

Trans Engineer (D)/Asst. Struct. Rep.