

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 531 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 741 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 05/27/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1700 |
| Shift Hours | Start | 0630 | Stop | 1700 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | REMARKS | |
|------------------|---------|--|---------|----|--|--|--|--|--|--------------|---------------------|---------------|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | Regular | OT | | | | | | IDLE OR DOWN | Name Contractor | |
| | | | | | | | | | | | Name | Contractor |
| | | DB-5 Marine Barge | 8 | | | | | | | | | |
| | | Superintendant | 8 | 2 | | | | | | | Terry Murray | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | Douglas Brewer | Traylor Dutra |
| | | Operator | 8 | 2 | | | | | | | Kirt Dillard | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | Danny Vegas | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | Robert Utley | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | Travis Logsdon | Traylor Dutra |
| | | Pile Driver Appentice | 8 | 2 | | | | | | | Richard Hiebert Jr. | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | Richard Hiebert | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | Adams Price | Traylor Dutra |
| | | Operator | 8 | 2 | | | | | | | Joe Boracci | Traylor Dutra |
| | | Operator | 8 | 2 | | | | | | | Bud Germany | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | Norman Hadley | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | Gilbert Moya | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | Lee Tacker | Traylor Dutra |

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Driving frame setting

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers D, F and G
2. Field work:
 - DB # 5 crew worked on the preparation work for driving frame setting, cut weld joints to release connections between driving frame and transport barge.
 - Provided access from DB # 5 to falsework and from falsework to T1 foundation.

3. Environmental issue:

There is a seagull nest near the B1 location on the South West of the T1 foundation

4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep