

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 532
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 742
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/28/2008

Weather: Clear and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
		Traylor Dutra										Name	Contractor

Description of Operation:


Thanh Le is observing the operations at Temp Tower D today. I was informed that they will be preparing to place portions of the driving frame throughout the day today. Both of the frame portions of the driving frame were placed, but none of the trusses or braces were set today. The survey crew for ABF came out to make sure they were both in position.

I was also informed by Thanh that there is a nesting sea gull on the Southwest corner of the T1 footing. A picture was taken and shown to me. I called Courtney from environmental and let her know of the situation, since it is close to where the contractor would like to connect one of the B1 beams in the near future.

I wrote a couple mini-memos to ABF concerning the craftsmanship of the falsework for the Tower D driving frame as well as for the weld concerns on the driving frame itself. I gave these to Bill O'Sullivan in the afternoon while we met to look at the B1 beams. The first beam that came in has some areas of concern that I was never able to show him, and the second beam came in and I have not been able to take a look at it.

OVERTIME: The contractor stayed until 1630 hours, and finalizing the day took me until 1700, aquiring 2 hours of overtime.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.