

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 532
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 742
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/28/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			Regular	OT							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		DB-5 Marine Barge	8										
		Superintendant	8	2								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Douglas Brewer	Traylor Dutra
		Operator	8	2								Kirt Dillard	Traylor Dutra
		Pile driver Journeyman	8	2								Danny Vegas	Traylor Dutra
		Pile driver Journeyman	8	2								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2								Travis Logsdon	Traylor Dutra
		Pile Driver Appentice	8	2								Richard Hiebert Jr.	Traylor Dutra
		Pile driver Journeyman	8	2								Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2								Adams Price	Traylor Dutra
		Operator	8	2								Joe Boracci	Traylor Dutra
		Operator	8	2								Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	2								Norman Hadley	Traylor Dutra
		Pile driver Journeyman	8	2								Gilbert Moya	Traylor Dutra
		Surveyor	8									Jason Krane	Traylor Dutra
		Pile driver Journeyman	8	2								Lee Tacker	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Driving frame setting

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers D, F and G
2. Field work:
 - DB # 5 crew set two driving frames at the South of T1 foundation today, the West side driving frame was set at 1040 and the East side driving frame was set at 1400.
 - Surveyor crew was present to provide survey data for DB # 5 crew to set the driving frame.

REC'D *08 JUL 22 #005863

052808


3. Environmental issue:

Courtney Cacace-Environmental consultant- came to the site the take some photos of the seagull bird laying eggs on top deck of T1 foundation near South West B1 beam. She mentioned that weshould not disturb the seagull according to construction contract.

4. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep