

dkm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 533
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 743
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/29/2008

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1600

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			Regular	OT							IDLE OR DOWN	REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		DB-5 Marine Barge	8											
		Superintendant	8	1									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	1									Douglas Brewer	Traylor Dutra
		Operator	8	1									Kirt Dillard	Traylor Dutra
		Pile driver Journeyman	8	1									Danny Vegas	Traylor Dutra
		Pile driver Journeyman	8	1									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	1									Travis Logsdon	Traylor Dutra
		Pile Driver Appentice	8	1									Richard Hiebert Jr.	Traylor Dutra
		Pile driver Journeyman	8	1									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	1									Adams Price	Traylor Dutra
		Operator	8	1									Joe Boracci	Traylor Dutra
		Operator	8	1									Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	1									Norman Hadley	Traylor Dutra
		Pile driver Journeyman	8	1									Gilbert Moya	Traylor Dutra
		Surveyor	8	1									Troy Wahner	Traylor Dutra
		Surveyor	8	1									Jason Krane	Traylor Dutra
		Pile driver Journeyman	8	1									Lee Tacker	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Driving frame setting

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
 - DB # 5 crew set two B1 beams at the South of T1 foundation today, the East side B1 beam was set at 0930 to 1130 and the West side B1 beam was set at 1340 to 1440.

REC'D *08 JUL-22 #005865

052908

- At 1510, Coast guard has announced that there was a bomb threat on the existing bridge and every body had to stop work and leave the T1 site.
- Survey crew was present to provide survey data for setting the B1 beams.


3. Environmental issue:

Traylor Dutra has set the South West B1 beam without disturbing the seagull bird .

4. Overtime reason:

Worked one hour overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep