

OKM

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 534
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 744
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/30/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		8												
		8	2										Terry Murray	Traylor Dutra
		8	2										Douglas Brewer	Traylor Dutra
		8	2										Kirt Dillard	Traylor Dutra
		8	2										Robert Utley	Traylor Dutra
		8	2										Travis Logsdon	Traylor Dutra
		8	2										Richard Hiebert Jr.	Traylor Dutra
		8	2										Richard Hiebert	Traylor Dutra
		8	2										Adams Price	Traylor Dutra
		8	2										Joe Boracci	Traylor Dutra
		8	2										Bud Germany	Traylor Dutra
		8											Terrey Dennis	ABF
		8											Chris Robert	ABF
		8	2										Norman Hadley	Traylor Dutra
		8	2										Gilbert Moya	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Driving frame setting


Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
 - DB # 5 crew set TR201A at the South of T1 foundation today, one end has been bolted and the other end needed to adjust by 100 tons by Monday.
 - Survey crew was present to ensure the correct positions of two driving frames South East and South West.

3. Overtime reason:

Worked one hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep