

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 527
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 737
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/23/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name Contractor	
											Name	Contractor
		Big Digger Marine Barge	8									
		Sup.	8								Terry Murray	Traylor Dutra
		Foreman	8								Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8								Daxz Sweeney	Traylor Dutra
		Pile Driver Journeyman	8								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman										Traylor Dutra
		Operator	8								Ernest Hamilton	Traylor Dutra
		Operator	8								Kirt Dillard	Traylor Dutra
		Pile Driver Journeyman	8									Traylor Dutra
		Pile Driver Apprentice	8								Gary Lewis	Traylor Dutra
		Operator	8								Bud Germany	Traylor Dutra
		Pile driver Journeyman	8								Lee Tacker	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work for driving frame

Activities:

1. Office work:


- Review plans, special provisions and ABF's submittal # 00705.

2. Field work:

- T1 foundation (South and North)-Big Digger crew:
  - Continued installation the falsework for the driving frame on the South of T1.
  - Continued filling up sand jack with sand at the South and North of T1.
  - Continued weld side support brackets at West and East side of the driving frame.

3. Overtime reasons

Thanh V Le

A handwritten signature in black ink, consisting of a large, stylized initial 'T' followed by several loops and a final horizontal stroke.

Trans Engineer (D)/Asst. Struct. Rep.