

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 538
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 748
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/03/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		Regular	OT								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEAN											Description (Of Equipment or Labor)	Name
		DB-5 Marine Barge	8										
		Superintendant	8	2								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Douglas Brewer	Traylor Dutra
		Operator	8	2								Kirt Dillard	Traylor Dutra
		Pile driver Journeyman	8	2								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2								Travis Losdon	Traylor Dutra
		Pile Driver Journeyman	8	2								Vaga Dennis	Traylor Dutra
		Pile driver Journeyman	8	2								Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2								Adams Price	Traylor Dutra
		Operator	8	2								Joe Boracci	Traylor Dutra
		Operator	8	2								Bud Germany	Traylor Dutra
		Pile driver Apprentice	8	2								Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman											Traylor Dutra
		Pile driver Journeyman											Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Driving frame installation Trusses and bracing


Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
 - DB # 5 crew continued adjusting driving frame at the South of T1 by jacking the West driving frame 2" to the East.
 - Placement frame TR202.
 - Install bolts for frames TR 200 and TR 201.

REC'D *08 JUL-22 #005872

3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep