

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 540
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 750
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/05/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		DB-5 Marine Barge	8											
		Superintendant	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Douglas Brewer	Traylor Dutra
		Operator	8	2									Kirt Dillard	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Losdon	Traylor Dutra
		Pile Driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Hiebert	Traylor Dutra
		Operator	8	2									Adams Price	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Operator	8	2									Bud Germany	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	Traylor Dutra
		Pile driver Journeyman											Craig Brewer	Traylor Dutra
		Pile driver Journeyman												Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Driving frame installation Trusses and bracing

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
 - DB # 5 crew continued hand tight installation of bolts for trusses and braces.
 - Setting three Braces BR 203
 - Installed handrail on top of the West driving frame


REC'D 08 JUL 22 #005878

060508

3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep