

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 541  
Project Work Day No. 751  
Date 06/06/2008  
Shift Hours Start 6:00 Stop 5:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
		REG Time	Over Time									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Foreman	8	2.5									Leo Vega	ABF
	1	foreman	8	2.5									Terry Cronk	ABF
	1	Pile Driver	8	2.5									Rodney Thompson	ABF
	1	Pile Driver	8	2.5									Paul Eckstrom	ABF
	1	Pile driver	8	2.5									Henry Wheat	ABF
	1	Pile driver	8	2.5									Josh Menchaca	ABF
	1	Pile driver	8	2.5									Ed Mendoza	ABF
	1	Pile Driver	8										Alen Briney	ABF
	1	Pile driver	8										Luke Paulk	ABF
	1	foreman	8										Ben Neal	ABF
	1	Pile driver	8										Jason Matlock	ABF
	1	Pile Driver	8	2.5									Richard Yambao	ABF
	1	Surveyer	8	2.5									Terry Danis	ABF
	1	Surveyer	8	2.5									Chris Roberts	ABF
	1	Crane Operator	8										Kevin Fitzgerald	ABF
	1	Oiler	8										Kevin Alger	ABF
	1	Deck Engineer	8										Ryan Oku	ABF
	1	D. B. Manitowoc											Manitowoc	ABF
	1	Crawling Crane											manitowoc	ABF
	1	Welding Machine											Lincoln	ABF
481-93-4002	1	manlift											genie	ABF
	2	Barges & flexyfloat												ABF
	2	25 KWA generator										1 idle		ABF
	1	Compressor										idle	Ingersoll Rand	

Weather: Clear 72 F

**Description of Operation:**

1. Assembly of cross bracings between the second section of cap beams and tying their bolts.
2. Installing transverse beam of upper frame at North of E2 West pier column.
3. Welding shim plates under cap beams.
4. Welding cap beam shim plates to bearing bars on top fo installed falsework bents (3/8" fillet welds 4" long)
5. Surveyers checked the alignment and diagonal distances of cap beams and the hight of shim plates.
6. I worked 2 .5 hours over time.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou

 Trans Engineer (C)/Asst. Struct. Rep