

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 542  
Project Work Day No. 752  
Date 06/07/2008  
Shift Hours Start 6:00 Stop 2:30  
Inspector Shift 6:15 AM to 3:15 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			REG Time	Over Time							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Foreman		5								Leo Vega	ABF
	1	Pile Driver		4.5								Rodney Thompson	ABF
	1	Pile Driver		4.5								Paul Eckstrom	ABF
	1	Pile driver		4.5								Henry Wheat	ABF
	1	Pile driver		8								Alen Briney	ABF
	1	Pile driver		8								Ed Mendoza	ABF
	1	Pile driver		8								Luke Paulk	ABF
	1	foreman		8								Ben Neal	ABF
	1	Pile driver		8								Jason Matlock	ABF
	1	Pile Driver		4.5								Richard Yambao	ABF
	1	Surveyer		8								Terry Danis	ABF
	1	Surveyer		8								Chris Roberts	ABF
	1	Crane Operator		8								Kevin Fitzgerald	ABF
	1	Oiler		8								Kevin Alger	ABF
	1	Deck Engineer		8								Ryan Oku	ABF
	1	D. B. Manitowoc										Manitowoc	ABF
	1	Crawling Crane										manitowoc	ABF
	1	Welding Machine										Lincoln	ABF
481-93-4002	1	manlift										genie	ABF
	2	Barges & flexyfloat											ABF
	2	25 KWA generator								1 idle			ABF
	1	Compressor								idle		Ingersoll Rand	

**Weather:** Clear 72 F

**Description of Operation:**

1. Running ropes( guide lines) from skyway to E2.
2. Lifting and setting second section of preassembled cap beams on top of falsework bents at South side of E2 footing.
3. Surveyer checked the alignment and level of the two section of installed frames before realising crane.
4. Welding cap beam shim plates to bearing bars on top fo falsework bents (3/8" fillet welds 4" long).
5. I worked 8.5 hours overtime

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep