

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 545 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 755 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 06/10/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1700 |
| Shift Hours | Start | 0630 | Stop | 1700 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

| EQUIPMENT AND/OR LABOR: | | HOURS - ITEM NO. | | | | | | | | | | REMARKS | | |
|-------------------------|----------|--|---------|----|--|--|--|--|--|--|--|--------------|--------------------|---------------|
| Equip. # | NO. MEEN | DESCRIPTION (Of Equipment or Labor) | Regular | OT | | | | | | | | IDLE OR DOWN | Name | Contractor |
| | | DB-5 Marine Barge | 8 | | | | | | | | | | | |
| | | Superintendant | 8 | 2 | | | | | | | | | Terry Murray | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Douglas Brewer | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Robert Utley | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Travis Losdon | Traylor Dutra |
| | | Pile Driver Journeyman | 8 | 2 | | | | | | | | | Ventura Ochoa | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Richard Hiebert | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Adams Price | Traylor Dutra |
| | | Operator | 8 | 2 | | | | | | | | | Joe Boracci | Traylor Dutra |
| | | Pile driver Apprentice | 8 | 2 | | | | | | | | | Richard Hiebert J. | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Lee Tacker | Traylor Dutra |
| | | Pile driver Journeyman | | | | | | | | | | | Craig Brewer | Traylor Dutra |
| | | Pile driver Journeyman | 8 | 2 | | | | | | | | | Gilbert Moya | Traylor Dutra |

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:


Temporary Towers D- Driving frame installation Trusses and bracing

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
 - Installed handrail and working platform on driving frame deck.
 - Installed bolts for West B1 beam.
 - Installed access ramp for North false work.
3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime

Thank V Le



Trans Engineer (D)/Asst. Struct. Rep

REC'D *08 JUL-22 #005886

061008

Page 1 of 1