

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 545  
Project Work Day No. 755  
Date 06/10/2008  
Shift Hours Start 6:00 Stop 4:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								Name	Contractor
		<b>BERTH - 7</b>											
1		Foreman	8								Leo Vega	ABF	
1		Pile driver	8								Henry Wheat	ABF	
1		Pile driver	8								Paul Eckstrom	ABF	
1		Pile driver	8								Richard Yambao	ABF	
1		Pile driver	8								Rodney Thompson	ABF	
1		Crane Operator	8								Mark Mom	ABF	
1		Apperentice Operator	8								Simon streeter	ABF	
1		Crawling Crane									Manitowoc	ABF	
1		Generator									25 KW	ABF	
1		Welding Machine									lincoln	ABF	
1		Air compressor									Ingersol Rand	ABF	
		<b>E2 - FOOTING</b>										ABF	
1		Foreman	8	2							Ben Neal	ABF	
1		Pile Driver	8	2							Paul Paulk	ABF	
1		Pile Driver	8	2							Ed Mendoza	ABF	
1		Pile Driver	8	2							Alen Briney	ABF	
1		Pile Driver	8	2							Jason Matlock	ABF	
1		Crane Operator	8	2							Kevin Fitzgerald	ABF	
1		Oiler	8	2							Kevin Alger	ABF	
1		Deck Engineer	8	2							Ryan Oku	ABF	
1		D.B. Crane									Manitowoc	ABF	
1		Skiff									Lobell	ABF	
1		Manlift									Ginie	ABF	
1		Flexy float										ABF	
1		Barge										ABF	
2		Welding Machine								idle	Lincoln	ABF	
2		Generator								1 idle	25 KW	ABF	

REC'D \*08 JUL 22 #005887

**Weather:** Clear 70 F

**Description of Operation:**

**Berth – 7**

1. Loading stringers on barge
2. Fabrication of a saddle frame for riggers to stand on it and tie bolts of hinged section of cap beams at E2.
3. Drilling holes in stringers' web for tie rod.
4. Installing wooden cross bracing and tie rod between stringers.
5. Setting prefabricated wooden deck on top of stringers.

**E2 Footing**

1. Hoisting and placing k beams between falsework cap beams.
2. Using drift pin to align the holes and placing and tying the bolts
3. I worked 2 hours overtime.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep